



WORK COMPLETED

- ✓ Completed Sheathing Upper Storage Room Floor
- ✓ Built & Set Upper Storage Room Walls
- ✓ Set Up & Poured Daycare Floors
- ✓ Set Trusses on Lower & Upper Storage Room
- ✓ Completed Sheathing Lower & Upper Storage Room Roof
- ✓ Completed Sheathing Upper Storage Room Front Wall



Concrete Floors Complete






PROJECTED WORK

- Bring in Panelized Wall Sections
- Begin to Stand Daycare Load Bearing Interior Walls
- Begin Detail Walls & Begin to Set Daycare Roof Trusses
- Begin Roof Rough-Ins
- Begin Gym Level Bathroom Rough-Ins



Wall Framing Progress

<u>PROJECT SCHEDULE</u>	<u>DATES</u>
Project Commencement	2/23/2026
Calendar Days from Commencement	68
Calendar Days Remaining to Completion	118
Work Days Impacted by Weather	7
Work Days Impacted by Scope Change	0
Project Completion Date	8/28/2026

Mon 5/4	Tue 5/5	Wed 5/6	Thu 5/7	Fri 5/8
74° 40°F	56° 37°F	54° 37°F	62° 41°F	69° 43°F
				
Mostly Cloudy	Partly Cloudy	Mostly Cloudy	Partly Cloudy	Partly Cloudy
0 in	0 in	0 in	0 in	0 in



Roof Truss Framing Progress

Superintendent: Ryan Denner
Project Manager: Casey Stadler